

KANO STATE DUE PROCESS BUREAU

PLANNING DEPARTMENT

SMEs CONTRACT INFORMATION BETWEEN FOR THE MONTH OF 1ST JANUARY 2019 TO DECEMBER, 2019

MDA..... MINISTRY OF HEALTH (PUBLIC BUILDING)

S/N	CONTRACTOR	NO OF EMPLOYEES	TOTAL ASSET (NAIRA) AS PER REGISTRATION CATEGORY	PROJECT DESCRIPTION	DATE OF COMMENCEMENT	EXPECTED DATE OF COMPLETION	CONTRACT SUM (N)	REMARKS
SN1	IBAB OIL ENTP.	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	SOME INTERVENTION WORK AT SCHOOL OF HEALTH TECHNOLOGY KANO	FEB, 2019	APRIL, 2019	N 67,856,130.64	100% COMPLETION (NEW)
SN2	LASAGE GEN. ENTP.	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	UPGRADING OF KIRU PHC TO COTTAGE HOSPITAL	NOV, 2017	MAY, 2019	N 183,742,419.48	100% COMPLETION (NEW)
SN3	SMT VENTURES	45	CATEGORY A (1,000,000.00 - 500,000,000.00)	RENOVATION OF KALEKU PHC IN ROGO LGA	MAY, 2019	AUG, 2019	N 44,889,059.78	100% COMPLETION (NEW)
SN4	AMIZUB GLOBAL ENTERPRISES	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	CONSTRUCTIONN OF STOREY BLOCK OF 8NO. OFFICES INCLUDING SUPPLY OF FURNITURE	MARCH, 2018	SEPTEMBER, 2018	N 51,511,271.00	95% COMPLETION (NEW)
SN5	CONCEPT CONST. & ENG. LTD	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	RENOVATION/UPGRADING OF KACHAKO PHC TO COTTAGE HOSPITAL	DEC, 2018	JUNE, 2019	N 184,181,581.20	90% COMPLETION (NEW)
SN6	VAGARE INVEST. LTD	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	REHABILITATION AND UPGRADING OF FAGWALAWA PHC TO COTTAGE HOSPITAL	MARCH, 2019	SEPT. 2019	N 230,221,122.64	100% COMPLETED (NEW)
SN7	AL-KIBLA ENGINEERING COMPANY NIG. LTD	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	UPGRADING OF DANDALAMA COMPRESHENSIVE HEALTH CENTRE TO COTTAGE HOSPITAL	JUNE, 2019	JUNE, 2020	N 110,288,521.16	46% COMPLETION (NEW)

SN8	USMANOVIC ENTP.	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	CONSTRUCTION AND REPAIRS WORKS AT 2ND. HEALTH FACILITY AT KAILANI AND ACHI LAFIYA	MARCH, 2019	AUGUST, 2019	N 14,239,140.37	100% COMPLETED (NEW)
SN9	M.M.A INTEGRATED CONCEPT LTD	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	REPAIRS AND RENOVATION WORKS AT INFECTIOUS DISEASES HOSPITAL (I.D.H), KANO	JUNE, 2019	DEC, 2019	150,605,729.80	15% COMPLETION (NEW)
SN10	OSWALD ENGR. NIG. ENTP.	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	RECONSTRUCTION /RNOVATION WORKS AT GOBIRAWA COMMUNITY HOSPITAL IN DALA LGA	APRIL, 2019	JULY, 2019	N 19,887,046.26	27% COMPLETION (NEW)
SN11	AL-KIBLA ENGINEERING COMPANY NIG. LTD	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	UPGRADING OF DANDALAMA MODEL PHC TO COMPREHENSIVE HEALTH CENTRE	JUNE, 2019	JUNE, 2020	110,288,521.15	100% COMPLETED (NEW)
SN12	BICO NIG. LTD	50	CATEGORY A (1,000,000.00 - 500,000,000.00)	CONSTRUCTION OF CANCER TREATMENT CENTRE AT GIGINYU	MARCH, 2019	DEC, 2020	2,390,836,241.18	WORK IN PROGRESS (NEW)
SN13	KANDAMU CONST.	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	SUPPLY OF BASIC HOSPITAL EQUIP. AT SCH OF HYGEN	MARCH, 2019	JULY, 2019	42,053,210.67	100% COMPLETION (NEW)
SN14	ALH. MUSA SALE MANI	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	SUPPLY OF HOSPITAL MATTRESSES 1800 PCS	MARCH, 2019	JULY, 2019	39,000,000.00	100% COMPLETION (NEW)
SN15	ISMAIL SABON KUDI & SONS	25	CATEGORY A (1,000,000.00 - 500,000,000.00)	SUPPLY OF HOSPITAL EQUIP AT AJINGI COTTAGE HOSP.	MARCH, 2019	JULY, 2019	74,471,791.98	100% COMPLETION (NEW)
				TOTAL			N 3,714,071,787.31	